



## CA1-Comprehensive Utility Failure Test

4501310

|                 |                        |               |                                                        |                |             |          |      |
|-----------------|------------------------|---------------|--------------------------------------------------------|----------------|-------------|----------|------|
| Site:           | AU01-CA1               | Asset:        | CA1-PTP - CA1-Comprehensive Utility Failure Test (PTP) |                |             |          |      |
| Status:         | INPRG                  | Serial #:     | N/A                                                    |                |             |          |      |
| Work Type:      | PM                     | Location:     | CA1 - CA1-Canberra 1                                   |                |             |          |      |
| Priority:       | 3                      | Job Plan:     | PTP-A - E1.33 Comprehensive Utility Failure Test       |                |             |          |      |
| CrewID:         |                        | Target Start: | 20-Jun-2026                                            | Target Finish: | 21-Jun-2026 | Failure: | BLDG |
|                 |                        | Actual Start: |                                                        | Actual Finish: |             | Problem: |      |
| Classification: | BLDFAB-Building Fabric |               |                                                        | IR Scan p/f:   |             | Cause:   |      |
|                 |                        |               |                                                        |                |             | Remedy:  |      |

| Tasks |                                                                                                                                                                                                                                                                                                                                                                                                                                                            |          |     |
|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|-----|
| Task  | Description                                                                                                                                                                                                                                                                                                                                                                                                                                                | Complete | N/A |
|       | Applies To: All Equinix Owned Sites                                                                                                                                                                                                                                                                                                                                                                                                                        | **       | **  |
| 1     | The Personal Protective Equipment (PPE) listed is the minimum required PPE to be worn while executing this Job Plan (JP). Category 2: Arc-rated top, Arc-rated trousers, Flame Retardant Belt, Electrical Safety Boots, Safety glasses, Arc-rated grip gloves. Where electrical isolation is required CAT 4 kit will be required. When Job hazard analysis or dynamic risk assessment identifies additional PPE requirements it shall be acquired and used | **       | **  |
| 2     | Ensure that an approved Change Request (CR) is in place                                                                                                                                                                                                                                                                                                                                                                                                    | **       | **  |
| 10    | Submit a script for Ops Eng approval (or use a previously approved script)                                                                                                                                                                                                                                                                                                                                                                                 | **       | **  |
| 20    | Schedule annual Comprehensive Utility Failure Test via standard CMR submittal (PM is required regardless of prior generator transfers)                                                                                                                                                                                                                                                                                                                     | **       | **  |
| 30    | Notify utility company and landlord if required                                                                                                                                                                                                                                                                                                                                                                                                            | **       | **  |
| 40    | Coordinate labor resources to be sure training and system observations are made.                                                                                                                                                                                                                                                                                                                                                                           | **       | **  |
| 50    | Conduct building transfer using approved full building outage arrangements.                                                                                                                                                                                                                                                                                                                                                                                | **       | **  |
| 60    | Retransfer building to utility after 60 minutes of full system operation on generators                                                                                                                                                                                                                                                                                                                                                                     | **       | **  |
| 70    | Observe Automation system alarms and record via history reports                                                                                                                                                                                                                                                                                                                                                                                            | **       | **  |
| 80    | Observe cooling system performance and alarms, record any manual interaction required                                                                                                                                                                                                                                                                                                                                                                      | **       | **  |
| 90    | Observe critical power paths performance, indicate any erratic performance characteristics                                                                                                                                                                                                                                                                                                                                                                 | **       | **  |
| 100   | Observe fire system performance, record any manual interaction required                                                                                                                                                                                                                                                                                                                                                                                    | **       | **  |
| 110   | Review battery reports for indicators of weak battery performance                                                                                                                                                                                                                                                                                                                                                                                          | **       | **  |
| 120   | Review fuel system performance and document consumed fuel                                                                                                                                                                                                                                                                                                                                                                                                  | **       | **  |
| 130   | Review SCR performance and record emissions data, (if applicable)                                                                                                                                                                                                                                                                                                                                                                                          | **       | **  |
| 140   | If required, use the follow-up WO Process to create a CD or CM for any corrective work found during the PM.                                                                                                                                                                                                                                                                                                                                                | **       | **  |
| 150   | Complete work order in Maximo                                                                                                                                                                                                                                                                                                                                                                                                                              | **       | **  |

|           |       |        |
|-----------|-------|--------|
| Name:     | Date: | Hours: |
| Comments: |       |        |